

Appendix C - Recommended Project Schedule and Construction Sequencing

				Stage 0				Stage 1				Stage 2				Stage 3				Stage 4															
Project Activity		Discipline	Components	Year 0 (2026)				Year 1 (2027)				Year 2 (2028)				Year 3 (2029)				Year 4 (2030)				Year 5 (2031)				Year 6 (2032)				Year 7 (2033)			
				Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
Pre Construction Planning		City	Submission of Preliminary Design																																
			Council Approval																																
		Planning and Design	Property Acquisition																																
			Detailed Design of Roadways, Structures, Underground Infrastructure, etc.																																
			Environmental Planning and Permitting																																
			Liaise With MB Hydro, BellMTS, Telus, Shaw, and Teraspan																																
			Liaise with the City of Winnipeg																																
		Utilities	Utility Relocations - 350 Gas Main (by Others)																																
				Year 0 (2025)				Year 1 (2026)				Year 2 (2027)				Year 3 (2028)				Year 4 (2029)				Year 5 (2030)				Year 6 (2031)				Year 7 (2032)			
DBB Contract 1: Land Drainage Sewer		Planning and Design	Procurement																																
		Utilities	Utility Relocations - Pre-Work																																
			LDS in Taylor, Grant and Tuxedo ROW																																
			LDS Trunk																																
			Outfall Works - South Side																																
				Year 0 (2025)				Year 1 (2026)				Year 2 (2027)				Year 3 (2028)				Year 4 (2029)				Year 5 (2030)				Year 6 (2031)				Year 7 (2032)			
DBB Contract 3: Roadworks Taylor Ave to Academy Rd	Roadworks Contract - Pre Contract	Planning and Design	Procurement - Multiple Contracts																																
	Road C1	Utilities	Misc. Utility Relocations and WM from Lockston to Fulham																																
		Road	Construction of Boulton Bay Access to Taylor																																
			Construction of SB Lanes - Taylor to Lockston (including temporary pavement)																																
			Reconstruction of West legs of Taylor, Grant, Corydon (multi- phase to maintain 1 lane of traffic per direction minimum)																																
			Construction of NB Lanes - Lockston to Academy (including temporary pavement)																																
			Reconstruction of East leg of Tuxedo (multi-phase to maintain 1 lane of traffic per direction minimum)																																
		Other	Public Art and Landscaping																																
	Road C2	Utilities	Misc. Utility Relocations and WM from Taylor to Fulham																																
		Road	Construction of NB Lanes - Taylor to Lockston																																
			Reconstruction of East legs of Taylor, Grant, Corydon (multi-phase to maintain 1 lane of traffic per direction minimum)																																
		Other	Public Art and Landscaping																																
	Road C3	Utilities	Misc. Utility Relocations.																																
		Road	Construction of SB Curb, Boulevard and Multi Use Paths - Taylor to Lockston (Removal of Temporary SB Lane)																																
			Construction of SB Lanes - Lockston to Academy																																
			Reconstruction of West leg of Tuxedo (multi-phase to maintain 1 lane of traffic per direction minimum)																																
			Lane-at-a Time Construciton of NB and SB Lanes in "Crossover" area (south of Academy)																																
		Other	Public Art and Landscaping																																

			Stage 0				Stage 1				Stage 2				Stage 3				Stage 4															
Project Activity	Discipline	Components	Year 0 (2026)				Year 1 (2027)				Year 2 (2028)				Year 3 (2029)				Year 4 (2030)				Year 5 (2031)				Year 6 (2032)				Year 7 (2033)			
			Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
			Year 0 (2025)				Year 1 (2026)				Year 2 (2027)				Year 3 (2028)				Year 4 (2029)				Year 5 (2030)				Year 6 (2031)				Year 7 (2032)			
DBB Contract 4: Pump Station Relocation	Planning and Design	Procurement																																
	Utilities	Pump Station - North Side (removed from Bridge Contract - can be completed prior to Bridge C1)																																
			Year 0 (2025)				Year 1 (2026)				Year 2 (2027)				Year 3 (2028)				Year 4 (2029)				Year 5 (2030)				Year 6 (2031)				Year 7 (2032)			
DBB Contract 3: Bridges and Related Works	Bridge Contract - Pre Contract	Planning and Design	Procurement – Multiple Contracts																															
	Bridge C1 *	Bridge	Prepare staging ground																															
			Existing SB Bridge South Embankment Widening & Detour (no deck widening required)																															
			Remove SB Ramp to Academy																															
			Construction of New SB Bridge																															
			Conversion of Rail Bridge to AT Bridge (can be carried out anytime)																															
			Bridge C2	Replacement of South Spans Existing NB Bridge																														
	Bridge C3	Modification of Remaining Existing NB Bridge																																
		Roadwork for Bridge C1	Construction of New Entrance Ramp and Retaining Walls - Portage to SB Route 90 / EB Academy																															
	Modification and Rehabilitation of Existing SB Bridge																																	
	Roadwork for Bridge C2	Road	Misc. Widening - Portage to North of Ness																															
			Lowering of Wellington and Wolseley (pending City approval)																															
	Roadwork for Bridge C3	Other	Temporary Widening of NB Exit Ramp to EB Portage to Accommodate Temporary NB Traffic																															
			Reconstruction of East leg Academy (multi-phase to maintain 1 lane of traffic per direction minimum)																															
			Temporary right turn from EB Portage Ave to NB Route 90 Ramp to to Accommodate Temporary 2-way Operation																															
			East side Route 90 Improvements from river to Portage																															
			Widening of Portage - St James to Queen St.																															
			Construction of WB Left Turn Lane Portage Ave Bridge																															
			Construction of Multi-Use Paths at Bridges / Interchange																															
			Reconstruction of Wellington and Wolseley																															
	Removal of Entrance Loop Ramp - WB Portage to SB Route 90																																	
	Construction of new Fire Hall Access																																	
	Restoration of Wellington Park																																	

* Bridge C1 revised to eliminate widening at south end of existing SB bridge