Minute No. 381
Report – Executive Policy Committee – June 8, 2016

Item No. 7 Winnipeg Police Service Headquarters Construction Project – Status Report 2016 Quarter 1

COUNCIL DECISION:

Council concurred in the recommendation of the Executive Policy Committee and adopted the following:

1. That the Winnipeg Police Service Headquarters Construction Project – Status of Audit Recommendations 2016 Quarter 1 be received as information.

Report – Executive Policy Committee – June 8, 2016

DECISION MAKING HISTORY:

Moved by His Worship Mayor Bowman,

That the recommendation of the Executive Policy Committee be adopted by consent.

Carried

EXECUTIVE POLICY COMMITTEE RECOMMENDATION:

On June 8, 2016, the Executive Policy Committee concurred in the recommendation of the Winnipeg Public Service and submitted the matter to Council.

ADMINISTRATIVE REPORT

Title: **Winnipeg Police Service Headquarters Construction Project Status of Audit Recommendations 2016 Qtr 1**

Critical Path: **Audit Committee - Council**

AUTHORIZATION

Author	Department Head	CFO	CAO/COO
K. Fox	B. Mansky City Auditor		

RECOMMENDATIONS

That the Report Winnipeg Police Service Headquarters Construction Project- Status of Audit Recommendations 2016 Qtr 1 be received as information.

REASON FOR THE REPORT

The report is being submitted in accordance with the City Organization By-law 7100/97 section 19(d)(iv) that the Audit Committee will "Receive and review audit reports, and table such reports with its recommendations at a regular meeting of Executive Policy Committee."

On January 7, 2015 the Executive Policy Committee requested the City Auditor to provide a written report to its January 21, 2015 meeting, detailing the status of recommendations contained in the audits on the *New Fire Paramedic Stations Construction Project*, the *Winnipeg Police Service Headquarters Construction Project* and the *Real Estate Management Review*, which recommendations have been implemented and which are yet to be implemented.

This report provides information on the 19 recommendations from the Report Winnipeg Police Service Headquarters Construction Project as at March 31, 2016.

IMPLICATIONS OF THE RECOMMENDATIONS

The Quarterly Report Card process enables the City Auditor to provide Audit Committee with assurance that the Public Service has implemented recommendations from past audit reports. The report also provides status updates on the implementation progress of outstanding recommendations.

HISTORY

In 2006, the *Status of Audit Recommendations Quarterly Report Card* was introduced at the request of Audit Committee. The *Quarterly Report Card* is produced at the end of March, June, September and December and is presented at the next Audit Committee.

Audit Committee requested the Audit Department to perform a quarterly follow-up of outstanding audit recommendations, including the three external audits: Report on the New Fire Paramedic Stations Construction Project, the Winnipeg Police Service Headquarters Construction Project and the Real Estate Management Review.

The attached report provides the results of the Audit Department's review for the period January 1, 2016 through March 31, 2016 of the 19 recommendations. Overall, management has fully implemented 17 of the 19 recommendations made by the Audit Department. Actions are underway for the remaining 2 recommendations in progress.

The Public Service has reported that all of the recommendations in progress should be implemented by December 31, 2016. The status of the recommendations in progress will be the focus of our next report card.

FINANCIAL IMPACT

Financial Impact Statement **Date:** April 18, 2016

Project Name: **First Year of Program** **2016**

Winnipeg Police Service Headquarters Construction Project
Status of Audit Recommendations 2016 Qtr 1

Comments:
This report is received as information only and has no financial impact.

Orignal signed by R. Hodges
Ramona Hodges
Manager of Finance (Campus)
Corporate Finance Department

CONSULTATION

Corporate Finance
Planning, Property and Development

OURWINNIPEG POLICY ALIGNMENT

N/A

SUBMITTED BY

Department: Audit Department
Prepared by: K. Fox
Date: April 12, 2016

ATTACHMENTS:



2016 Qtr 1 WPS Headquarters Constr