Minutes – Executive Policy Committee – October 18, 2017

AUDIT COMMITTEE

Item No. 1 Southwest Rapid Transitway (Stage 2) and Pembina Highway Underpass Capital Integration Project Audit – Quarter 4 2016

EXECUTIVE POLICY COMMITTEE RECOMMENDATION:

The Executive Policy Committee, in its capacity as the Audit Committee, concurred in the recommendation of the Winnipeg Public Service and recommended to Council:

1. That the Southwest Rapid Transitway (Stage 2) and Pembina Highway Underpass Audit for the Period of October 1 to December 31, 2016 be received as information.

DECISION MAKING HISTORY:

Moved by Councillor Pagtakhan,

That the recommendation of the Winnipeg Public Service be concurred in and forwarded to Council.

Carried

ADMINISTRATIVE REPORT

Title: **Southwest Rapid Transitway (Stage 2) and Pembina Highway Underpass Capital Integration Project Audit – Q4 2016**

Critical Path: Audit Committee - Council

AUTHORIZATION

Author	Department Head	CFO	CAO
M. Giles	B. Mansky	N/A	N/A

EXECUTIVE SUMMARY

The Public Service has produced the appropriate legislated and agreed upon reports, and has managed project risks in accordance with City project management guidance, for the period of October 1 to December 31, 2016. The project scope has remained the same while the estimated costs of the Project have been reduced from $590 million to $467 million.

RECOMMENDATIONS

1. That the Southwest Rapid Transitway (Stage 2) and Pembina Highway Underpass Audit for the Period of October 1 to December 31, 2016 be received as information.

REASON FOR THE REPORT

The report is being submitted in accordance with the City Organization By-law 7100/97 section 19(d)(iv) that the Audit Committee will "receive and review audit reports, and table such reports with its recommendations at a regular meeting of Executive Policy Committee."

IMPLICATIONS OF THE RECOMMENDATIONS

No recommendations have been made to the Public Service in this report. The report gives our opinion that the Public Service was performing appropriately in the areas audited.

HISTORY/DISCUSSION

An audit of the Southwest Transitway Capital Project was endorsed by the Audit Committee in the City Auditor's *Audit Plan 2015-2018* adopted by Council on July 15, 2015.

This is our fourth quarterly audit report on the Project.

FINANCIAL IMPACT

Financial Impact Statement **Date:** June 7, 2017

Project Name:

Southwest Rapid Transitway (Stage 2) and Pembina Highway Underpass Capital Integration Project Audit – Q4 2016

COMMENTS:

This report is received as information only and has no financial impact.

Original signed by R. Hodges
Ramona Hodges
Manager of Finance (Campus)
Corporate Finance Department

CONSULTATION

This Report has been prepared in consultation with:

- Winnipeg Transit

OURWINNIPEG POLICY ALIGNMENT

01-3 Prosperity - Direction 1 - Provide Efficient and Focused Civic Administration and Governance

This report supports the demonstration of accountability through reporting and to continuously pursue innovative, streamlined service delivery and decision-making processes.

SUBMITTED BY

Department: Audit Department
Prepared by: M. Giles, Deputy City Auditor
Date: June 2, 2017

Attachments:

SWRTII Audit Report - 2016 Q4.pdf