Minute No. 484
Report – Executive Policy Committee – July 11, 2018

Item No. 18 **New Fire Paramedic Stations Construction Project – Status of Audit Recommendations 2018 Quarter 1**

COUNCIL DECISION:

Council concurred in the recommendation of the Executive Policy Committee and adopted the following:

1. That the Report on New Fire Paramedic Stations Construction Project Status of Audit Recommendations 2018 Quarter 1 be received as information.

Report – Executive Policy Committee – July 11, 2018

DECISION MAKING HISTORY:

Moved by His Worship Mayor Bowman,

That the recommendation of the Executive Policy Committee be adopted by consent.

Carried

EXECUTIVE POLICY COMMITTEE RECOMMENDATION:

On July 11, 2018, the Executive Policy Committee, in its capacity as the Audit Committee, concurred in the recommendation of the Winnipeg Public Service and submitted the matter to Council.

ADMINISTRATIVE REPORT

Title: Report on New Fire Paramedic Stations Construction Project Status of Audit Recommendations 2018 Qtr 1

Critical Path: Audit Committee - Council

AUTHORIZATION

Author	Department Head	CFO	CAO
B. Mansky	B. Mansky City Auditor		

EXECUTIVE SUMMARY

On January 7, 2015 the Executive Policy Committee requested the City Auditor to provide a written report to its January 21, 2015 meeting, detailing the status of recommendations contained in the audits on the *New Fire Paramedic Stations Construction Project*, the *Winnipeg Police Service Headquarters Construction Project* and the *Real Estate Management Review*, which recommendations have been implemented and which are yet to be implemented.

The Quarterly Report Card process enables the City Auditor to provide Audit Committee with assurance that the Public Service has implemented recommendations from past audit reports. The report also provides status updates on the implementation progress of outstanding recommendations.

This report provides information on the fourteen (14) recommendations from the Report on New Fire Paramedic Stations Construction Project as at March 31, 2018.

RECOMMENDATIONS

1. That the Report on New Fire Paramedic Stations Construction Project Status of Audit Recommendations 2018 Qtr 1 be received as information.

REASON FOR THE REPORT

The report is being submitted in accordance with the City Organization By-law 7100/97 section 19(d)(iv) that the Audit Committee will “Receive and review audit reports, and table such reports with its recommendations at a regular meeting of Executive Policy Committee.”

IMPLICATIONS OF THE RECOMMENDATIONS

There are no implications arising from receiving this report as information.

HISTORY/DISCUSSION

In 2006, the *Status of Audit Recommendations Quarterly Report Card* was introduced at the request of Audit Committee. The *Quarterly Report Card* is produced at the end of March, June, September and December and is presented at the next Audit Committee.

Audit Committee requested the Audit Department to perform a quarterly follow-up of outstanding audit recommendations, including the three (3) external audits: Report on the New Fire Paramedic Stations Construction Project, the Winnipeg Police Service Headquarters Construction Project and the Real Estate Management Review.

The attached report provides the results of the Audit Department's review for the period January 1, 2018 through March 31, 2018 of the fourteen (14) recommendations. Overall, management has fully implemented twelve (12) of the fourteen (14) recommendations made by the Audit Department. Actions are underway for the remaining two (2) recommendations in progress.

The Public Service has reported that two (2) recommendations are in progress. Both recommendations are scheduled for implementation by September 30, 2018. The status of the recommendations in progress will be the focus of our next report card.

Since the original report, one (1) recommendation was originally scheduled for implementation in Q4 2015, and one (1) other recommendation was originally scheduled for implementation in Q2 2015. Both recommendations have been postponed several times.

FINANCIAL IMPACT

Financial Impact Statement

Date: April 19, 2018

Project Name:

Report on New Fire Paramedic Stations Construction Project Status of Audit Recommendations 2018 Qtr 1

Comments:

There are no financial implications related to the recommendation of this report.

original signed by T. Yanchishyn

Tanis Yanchishyn
Manager of Finance (Campus)
Corporate Finance Department

CONSULTATION

This Report has been prepared in consultation with:

Legal Services

OURWINNIPEG POLICY ALIGNMENT

N/A

SUBMITTED BY

Department: Audit
Prepared by: Bryan Mansky, City Auditor
Date: April 23, 2018

Attachments: New Fire Paramedic Stations Construction Project Status of Audit Recommendations 2018 Qtr 1