Minute No. 269
Report – Executive Policy Committee – April 16, 2019

Item No. 7 Southwest Rapid Transitway (Stage 2) and Pembina Highway Underpass Capital Integration Project Audit – Quarter 2 2018

COUNCIL DECISION:

Council concurred in the recommendation of the Executive Policy Committee and adopted the following:

1. That the Southwest Rapid Transitway (Stage 2) and Pembina Highway Underpass Audit for the Period of April 1 to June 30, 2018, be received as information.

Report – Executive Policy Committee – April 16, 2019

DECISION MAKING HISTORY:

Moved by His Worship Mayor Bowman,

That the recommendation of the Executive Policy Committee be adopted by consent.

Carried

EXECUTIVE POLICY COMMITTEE RECOMMENDATION:

On April 16, 2019, the Executive Policy Committee concurred in the recommendation of the Winnipeg Public Service and submitted the matter to Council.

ADMINISTRATIVE REPORT

Title: **Southwest Rapid Transitway (Stage 2) and Pembina Highway Underpass Capital Integration Project Audit – Q2 2018**

Critical Path: Audit Committee - Council

AUTHORIZATION

Author	Department Head	CFO	CAO
S. Aslam	B. Mansky	N/A	N/A

EXECUTIVE SUMMARY

The Public Service has produced the appropriate legislated and agreed upon reports, and has managed project risks in accordance with City project management guidance, for the period of April 1 to June 30, 2018. The Public Service has followed established process requirements for the approval and review of change orders, and changes are within project budget and scope at June 30, 2018.

RECOMMENDATIONS

1. That the Southwest Rapid Transitway (Stage 2) and Pembina Highway Underpass Audit for the Period of April 1 to June 30, 2018 be received as information.

REASON FOR THE REPORT

The report is being submitted in accordance with the City Organization By-law 7100/97 section 19(d)(iv) that the Audit Committee will “receive and review audit reports, and table such reports with its recommendations at a regular meeting of Executive Policy Committee.”

IMPLICATIONS OF THE RECOMMENDATIONS

No recommendations have been made to the Public Service in this report. The report gives our opinion that the Public Service was performing appropriately in the areas audited.

HISTORY/DISCUSSION

An audit of the Southwest Transitway Capital Project was endorsed by the Audit Committee in the City Auditor's *Audit Plan 2015-2018* adopted by Council on July 15, 2015.
This audit report covers the period of April 1 to June 30, 2018. The Audit Department will be releasing quarterly audit reports that provide assurance on the reporting processes and selected key project management areas throughout the construction of the project.

FINANCIAL IMPACT

Financial Impact Statement **Date:** January 29, 2019

Project Name:

Southwest Rapid Transitway (Stage 2) and Pembina Highway Underpass Capital Integration Project Audit – Q2 2018

COMMENTS:

There are no financial implications related to the recommendation of this report.

original signed by T. Yanchishyn
Manager of Finance (Campus)
Corporate Finance Department

CONSULTATION

This Report has been prepared in consultation with:

- Winnipeg Transit

OURWINNIPEG POLICY ALIGNMENT

01-3 Prosperity - Direction 1 - Provide Efficient and Focused Civic Administration and Governance

This report supports the demonstration of accountability through reporting and to continuously pursue innovative, streamlined service delivery and decision-making processes.

SUBMITTED BY

Department: Audit Department
Prepared by: Sadia Aslam, Auditor
Date: January 29, 2019

Attachments: