Agenda – Executive Policy Committee – September 10, 2019

AUDIT COMMITTEE

Item No. 4 Winnipeg Police Service Headquarters Construction Project – Status of Audit Recommendations 2019 Quarter 2

WINNIPEG PUBLIC SERVICE RECOMMENDATION:

1. That the Report on Winnipeg Police Service Headquarters Construction Project Status of Audit Recommendations 2019 Quarter 2 be received as information.

ADMINISTRATIVE REPORT

Title: Winnipeg Police Service Headquarters Construction Project
Status of Audit Recommendations 2019 Quarter 2

Critical Path: Audit Committee - Council

AUTHORIZATION

Author	Department Head	CFO	CAO
B. Mansky	B. Mansky City Auditor		

EXECUTIVE SUMMARY

On January 7, 2015 the Executive Policy Committee requested the City Auditor to provide a written report to its January 21, 2015 meeting, detailing the status of recommendations contained in the audits on the New Fire Paramedic Stations Construction Project, the Winnipeg Police Service Headquarters Construction Project and the Real Estate Management Review, which recommendations have been implemented and which are yet to be implemented.

The Quarterly Report Card process enables the City Auditor to provide Audit Committee with assurance that the Public Service has implemented recommendations from past audit reports. The report also provides status updates on the implementation progress of outstanding recommendations.

This report provides information on the 19 recommendations from the Report Winnipeg Police Service Headquarters Construction Project as at June 30, 2019

RECOMMENDATIONS

1. That the Report on Winnipeg Police Service Headquarters Construction Project Status of Audit Recommendations 2019 Quarter 2 be received as information.

REASON FOR THE REPORT

The report is being submitted in accordance with the City Organization By-law 7100/97 section 19(d) (iv) that the Audit Committee will “Receive and review audit reports, and table such reports with its recommendations at a regular meeting of Executive Policy Committee.”

IMPLICATIONS OF THE RECOMMENDATIONS

There are no implications arising from receiving this report as information.

HISTORY/DISCUSSION

In 2006, the Status of Audit Recommendations Quarterly Report Card was introduced at the request of Audit Committee. The Quarterly Report Card is produced at the end of March, June, September and December and is presented at the next Audit Committee meeting.

Audit Committee requested the Audit Department to perform a quarterly follow-up of outstanding audit recommendations, including the three external audits: Report on the New Fire Paramedic Stations Construction Project, the Winnipeg Police Service Headquarters Construction Project and the Real Estate Management Review.

The attached report provides the results of the Audit Department's review for the period April 1 – June 30, 2019 of the 19 recommendations. Overall, management has fully implemented 18 of the 19 recommendations made by the Audit Department. Actions are underway for the remaining one recommendation in progress.

The Public Service has reported that the recommendation in progress should be implemented by December 31, 2019. The status of the recommendation in progress will be the focus of our next report card.

FINANCIAL IMPACT

Financial Impact Statement **Date:** August 20, 2019

Project Name:
Winnipeg Police Service Headquarters Construction Project
Status of Audit Recommendations 2019 Quarter 2

COMMENTS:

There are no financial implications associated with receiving this report as information.

original signed by
Tanis Yanchishyn, CPA, CA
Manager of Finance (Campus)
Corporate Finance Department

CONSULTATION

This Report has been prepared in consultation with:

Corporate Finance

OURWINNIPEG POLICY ALIGNMENT

N/A

SUBMITTED BY

Department: Audit
Prepared by: Bryan Mansky, City Auditor
Date: August 2019

Attachments:
Winnipeg Police Service Headquarters Construction Project
Status of Audit Recommendations 2019 Quarter 2