Agenda – Standing Policy Committee on Finance and Economic Development – February 6, 2026

REPORTS

Item No. 3 North Garage Replacement
Project ID: 4210000421
Quarterly Project Status Report No. 10
For the Period Ended November 30, 2025

WINNIPEG PUBLIC SERVICE RECOMMENDATION:

1. That the financial status of the North Garage Replacement ("the Project"), as contained in this report, be received as information.

ADMINISTRATIVE REPORT

Title: **North Garage Replacement**
Project ID: 4210000421
Quarterly Project Status Report No. 10
For the Period Ended November 30, 2025

Critical Path: **Standing Policy Committee on Finance and Economic Development**

AUTHORIZATION

Author	Department Head	CFO	CAO
J. Crowder	G. Ewankiw	T. Graham	J. Dunford

EXECUTIVE SUMMARY

Project On Schedule: Yes ☑ No ☐			**Project On Adopted Budget: Yes ☑ No ☐**	
Percent of Schedule Complete:	60%		**Percent of Adopted Budget Spent:**	11%

This is the tenth quarterly report to the Standing Policy Committee on Finance and Economic Development for this project.

PCL Constructors Canada Inc. (PCL) has completed initial site activities including supply of temporary power, site security, demolition, a majority of the excavation, test piling and dewatering.

On November 6, 2025, the Standing Policy Committee on Public Works approved a Single Source award for the Design and Construction of a 66 kV Line Connection to the new facility with Manitoba Hydro, in the estimated amount of $5,000,000.

The Advisory Committee has reviewed this report and recommends that the report be sent to the Standing Policy Committee on Finance and Economic Development.

RECOMMENDATIONS

That the financial status of the North Garage Replacement (“the Project”), as contained in this report, be received as information.

REASON FOR THE REPORT

Major Capital Projects are required to report quarterly to the Standing Policy Committee on Finance and Economic Development. The threshold for reporting is reviewed at the beginning

of each multi-year budget cycle and revised, if required, for Council consideration. For the 2024-2027 multi-year budget cycle Council approved that the threshold be maintained at $25 million. The Standing Policy Committee on Finance and Economic Development may also request reporting on any capital project.

IMPLICATIONS OF THE RECOMMENDATIONS

There are no implications associated with receiving this report as information.

HISTORY/DISCUSSION

See Appendix C – Key Project Events (History)

Construction Phase (Update from last report)

PCL has completed the initial site activities of temporary power, site security, demolition, a majority of the excavation, test piling and dewatering.

On November 6, 2025, the Standing Policy Committee on Public Works approved a Single Source award for the Design and Construction of a 66 kV Line Connection to new facility with Manitoba Hydro, in the estimated amount of $5,000,000.00 (MRST included, GST extra).

Table 1 – Contracts

Contracts							
Bid Opportunity #	**Company Name**	**Description**	**Original Contract Award Value (GST & MRST extra as applicable)**	**Total Approved Over-Expenditures (Over-Expenditure amount only)**	**Date of Award**	**Date of Total Completion**	**Estimated % Complete**
Single Source	Colliers Project Leaders Inc.	Professional Consulting Services for Procurement Options Qualitative Evaluation	$ 65,600.00	$ -	May 4, 2022	Sep 15, 2022	100%
Single Source	WSP Canada Inc.	Professional Consulting Services for Conceptual Layout at New North Garage Location, Oak Point Highway	$ 21,450.00	$ 40,750.00	Jun 14, 2022	Mar 19, 2024	100%
980-2022	Dillon Consulting Ltd.	Professional Consulting Services for Owner Advocate and Contract Administration of the North Garage Replacement project	$ 1,060,000.00	$ 2,861,216.48	Feb 28, 2023		38%
Single Source	Manitoba Hydro	Load Interconnection Facility Study	$ 50,000.00		Apr 3, 2024	Nov 6, 2024	100%
520-2023	AECOM Canada Ltd.	Professional Consulting Services for Detailed Design & Tender for Construction the North Garage Replacement project	$ 5,781,268.00	$ 522,703.15	Nov 9, 2023		99%
Single Source	Shurwood Forest	Tree removal, mowing and clearing	$ 48,536.00		Feb 10, 2025	May 6, 2025	100%
Single Source	J & D Penner Ltd.	Excavation of existing MB Hydro natural gas line	$ 5,000.00		May 11, 2025	Sep 17, 2025	100%
593-2024	PCL Constructors	Construction of North Garage replacement.	$ 166,642,237.94		July 18, 2025		2%
		Total	**$ 173,674,091.94**	**$ 3,424,669.63**			

Upcoming Procurements:

Description	Anticipated Award Date
Professional Consulting Services for Construction and Post-Construction of the North Garage Replacement Project.	2025 Q4
Hydro 66kV Line Connection	2025 Q4

Schedule (Update from last report)

The key schedule milestones for the Project have been updated in Table 2.

Table 2 – Milestones

Milestones					
	Deliverable	Original Targeted Completion Date	Revised Targeted Completion Date	Actual Completion Date	Estimated % Complete
1	Design Consultant Contract	2023 Q3	2023 Q4	10-Nov-23	100%
2	Preliminary Design	2024 Q1	2024 Q1	28-Mar-24	100%
3	Detailed Design	2024 Q2	2025 Q1	25-Apr-25	100%
4	Construction Contract Award	2024 Q3	2025 Q3	18-Jul-25	100%
5	Substantial Performance	2026 Q4	2027 Q3		14%
6	Total Performance	2027 Q1	2027 Q4		0%

Risk (Update from last report)

One new risk related to suitable clay material onsite has been added and two risks associated with the project contingency and impacts from tariffs remain ongoing.

Table 3 – Significant Risks and Mitigations Strategies

Significant Risks and Mitigation Strategies	
Risk Statement and Explanation	**Risk Mitigation Management Plan**
New:	
Shortage of suitable clay material onsite.	Currently reviewing available borrow areas, including City owned facilities for most economical options.
Ongoing:	
Reduced project contingency.	Closely monitor and review project costs to ensure they are within planned estimates. Request additional funding if required.
Impacts on the project from tariffs between the US and Canada.	Continue to monitor the tariffs and mitigate within the project to the degree possible.
Mitigated:	
N/A	N/A

Financial (Update from last report)

For further information, refer to Appendix B – Financial Forecast.

As of November 30, 2025, the City of Winnipeg has submitted ten financial claims to the Province of Manitoba for payment totaling $6,075,578.16 for the Manitoba and Canada portion. The City has received $6,075,578.16.

Funding (Update from last report)

The total current adopted budget is presented in Table 4 below.

For additional information, refer to Appendix C - Key Project Events for historical details.

Table 4 – Project Funding Forecast

Funding Forecast				
Funding Source	**Adopted Budget [1] (in thousands)**	**Amended Budget (in thousands)**	**Forecasted Budget (in thousands)**	**Committed [2] (in thousands)**
Class of Estimate	**Class 3**			
City of Winnipeg				
Cash to Capital	450	450		450
Retained Earnings	4,500	4,500		4,500
External Debt	61,247	61,247	-	61,247
Federal Government of Canada				
Investing in Canada Infrastructure Program (ICIP)	73,023	73,023	-	73,023
Province of Manitoba				
Investing in Canada Infrastructure Program (ICIP)	60,846	60,846	-	60,846
Total	**200,066**	**200,066**	**-**	**200,066**

[1] 2021 - 2025 adopted budgets.

[2] Total committed approved by Council on April 29, 2021.

Property Acquisition (Update from last report)

No changes from last report.

Stakeholder Engagements/Communications (Update from last report)

In late October/early November, the area Councillor and local residents and business owners were notified regarding noise due to piling work planned to begin in late November 2025.

Subsequent Events after Report Period End Date

N/A

FINANCIAL IMPACT

Financial Impact Statement Date: December 17, 2025

Project Name:
North Garage Replacement
Project ID: 4210000421
Quarterly Project Status Report No. 10
For the Period Ended November 30, 2025

COMMENTS:

There is no financial impact from the recommedation in this report as it is for information only.

Laurie Fisher December 17,2025
Laurie Fisher, CPA, CA
Manager of Finance & Administration

CONSULTATION

This Report has been prepared in consultation with:

N/A

OURWINNIPEG POLICY ALIGNMENT

Goal: Environmental Resilience

Objective 2: Prioritize sustainable transportation as the mobility options of choice

Policy: Prioritize sustainable transportation as the mobility options of choice. Transition to a sustainable transportation system that safely and efficiently moves people, goods and services, increases access to a variety of affordable mobility choices, encourages less reliance on personal vehicle travel, reduces travel time, mitigates congestion and related greenhouse gas emissions, and supports the development of denser, better-connected, healthy and complete communities.

Goal: Environmental Resilience

Objective 3: Promote low-carbon, energy-efficient buildings through low-energy building design, construction and retrofitting

Policy: Reduce energy demand, consumption and greenhouse gases associated with new and existing buildings, working towards carbon-neutral buildings. Provide facilitative tools, resources, and incentives, to support green building.

WINNIPEG CLIMATE ACTION PLAN ALIGNMENT

Strategic Opportunity #5: Low Carbon and Energy Efficient Buildings. In order to lower energy and greenhouse gases used in Winnipeg's new and existing buildings, the City and community need to find better ways to understand the energy use and emissions from buildings and provide builders with the tools and resources (where needed and feasible) to support these retrofits and designs.

Strategic Opportunity #3: Advancing Sustainable Transportation. Direction 3.1 Increase Use and Efficiency of Public Transit Systems.

WINNIPEG POVERTY REDUCTION STRATEGY ALIGNMENT

Goal 5(b) Transportation System Equity is Enhanced – improvements to transportation and transit infrastructure and services prioritize areas of higher poverty, and increased interconnectivity to employment and affordable goods and services.

SUBMITTED BY	
Department:	Transit
Division:	Asset Management Office
Prepared by:	Chris Mart, Project Manager
Date:	January 9, 2026

Appendices

Appendix A – Key Project Facts

Appendix B – Financial Forecast

Appendix C – Key Project Events (History)

Appendix A – Key Project Facts

Appendix A – Key Project Facts	
Project Name	North Garage Replacement
Business Owner (Department)	Transit
Project ID	4210000421
Project Sponsor	Greg Ewankiw
Department Responsible for Project Delivery	Transit
Consultant Engineer (Company Name)	Dillon Consulting Ltd.
Adopted Budget	$200.066M
Class of Estimate (Adopted)	3
Range of Estimate (Adopted)	-20% to +30%, $160.053M to $260.086M
Amended Budget	N/A
Class of Estimate (Amended)	N/A
Range of Estimate (Amended)	N/A

Project Scope

North Garage Replacement - Project Overview

The North Garage Replacement project consists of the relocation and replacement of the existing North Garage facility located at 1520 Main Street. The project involves the construction of an approximately 39,500 square metre energy efficient bus storage and maintenance facility that is planned to include space for approximately 225-265 buses, indoor fueling stations, bus washing station, parts and storage receiving area, as well as bus maintenance and repairs shops. The facility will be designed to accommodate a new fleet of zero-emission buses and the required infrastructure for their fueling, maintenance and operation. Once completed, the Project will result in the improved capacity of public transit infrastructure and improved quality, and/or safety of existing and/or future public transit.

North Garage is Winnipeg Transit's oldest facility, having opened in the 1950's as a streetcar storage facility called North Car House. The facility is functionality obsolete, and is in poor condition. The risk of North Garage becoming unusable due to further deterioration of the facility is likely Winnipeg Transit's most significant operational risk. North Garage was designed for vehicles of another era, and cannot accommodate articulated buses, buses with bike racks, or even the newer buses in Transit's fleet equipped with roof-mounted air conditioners. It cannot be upgraded to accommodate zero-emission buses. The design and construction of a new Transit bus parking, servicing, maintenance and repair garage to replace North Garage is vital in order to mitigate the current risks to Winnipeg Transit's operations, to allow for the replacement of 40-foot buses with 60-foot buses, and to allow for the expansion of the zero-emissions bus fleet beyond 2027. The added capacity of a replacement for North Garage is also needed for Winnipeg Transit to consider the adoption of new vehicle types. The land and design will have the required infrastructure for two dozen zero emmission buses as well as provisions for a full electrified garage.

Appendix A – Key Project Facts

Appendix A - Key Project Facts - Continued

Major Capital Projects Advisory Committee Membership:

The Asset Management Administrative Standard FM-004 requires all projects with a total estimated cost of $25 million (2023) or more report quarterly to the Standing Policy Committee on Finance. This threshold is adjusted for construction inflation as part of the Multi Year Budget process. The Standing Policy Committee on Finance and Economic Development may also request reporting on any capital project.

Greg Ewankiw, Director, Transit (chair)
Tracy Graham, Chief Financial Officer
Jesse Crowder, Manager, Asset Management Office, Transit
Rob Taylor, Director, Assets and Project Management
Danny Tooth, A/Manager, Major Projects Oversight
Matt Dryburgh, Interim Deputy Chief Administrative Officer
Tim Shanks, Director, Water and Waste
Marc Pittet, Interim Deputy Chief Administrative Officer
Cindy Desjardine, Traffic Assessment Engineer, Public Works

Appendix B – Financial Forecast

Appendix B - North Garage Replacement Financial Forecast
As at November 30, 2025

Project Component Deliverables	Budget (in 000's)			Expenditure Forecast (in 000's)						Surplus (Deficit) From Amended Budget	Variance Last Report	Change in Variance
	Adopted Budget *	Council Approved Change [1]	Amended Budget *	Actual Costs To November 30, 2025	Projected Costs 2025	2026	2027	2028	Total Forecasted Costs			
Engineering, Design and Other	$ 32,123	$ (20,313)	$ 11,810	$ 7,192	$ 310	$ 2,515	$ 2,183	$ -	$ 12,200	$ (390)	$ -	$ (390)
Construction	$ 115,601	$ 53,899	$ 169,500	$ 4,726	$ 3,360	$ 110,571	$ 51,494	$ -	$ 170,151	$ (651)	$ -	$ (651)
Land Acquisition	$ 9,835	$ (1,235)	$ 8,600	$ 8,484	$ 95	$ 21		$ -	$ 8,600	$ -	$ -	$ -
Internal Financing/Overhead Costs	$ 6,198	$ (3,042)	$ 3,156	$ 883	$ 290	$ 1,624	$ 359	$ -	$ 3,156	$ -	$ -	$ -
Contingency	$ 36,309	$ (29,309)	$ 7,000	$ -			$ 5,959	$ -	$ 5,959	$ 1,041	$ -	$ 1,041
Total Project Budget	**$ 200,066**	$ -	$ 200,066	$ 21,285	$ 4,055	$ 114,731	$ 59,995	$ -	$ 200,066	$ -		

% of Project Budget Spent (Actual Costs to Date / Adopted & Amended Budget)	11%		11%

Project budget of $200,066 as approved by Council on April 29, 2021

[1] Reallocation required due to award of construction greater than original estimate. No impact to overall budget

Project #	Adopted Budget [1] (in thousands)	Total Budget (in thousands)	Actual Costs (in thousands)
4210000421 [1]	200,066	200,066	21,285
Total	200,066	200,066	21,285

[1] 2021, 2022, 2023, 2024 and 2025 approved capital budgets consolidated into project 4210000421.

Appendix C – Key Project Events (History)

On April 29, 2021, Council directed the Public Service to submit the North Garage Replacement project to the Investing in Canada Infrastructure Program (ICIP) for Federal and Provincial funding under the Public Transit Infrastructure Stream (PTIS), subject to written confirmation of Federal and Provincial funding that is satisfactory to the Chief Financial Officer, including the 2021 Adopted Capital budget and 2022 to 2026 Five-Year forecast be amended to include $200.066M for the project.

On December 16, 2021, Council approved the 2022 Capital Budget, and amended the 2023 to 2027 Five-Year budget to include $198.415M allocated to the North Garage Replacement. The project total of $200.066M also includes $1.651M from the approved 2021 budget.

On November 16, 2022, the City received notification from the Province that the North Garage Replacement was approved for Federal and Provincial funding under the ICIP-PTIS stream. The notification outlined maximum eligible costs of $182,557,000 with a maximum $73,022,800 Federal and $60,846,248 Provincial contribution, respectively.

On December 5, 2022, the Province provided interim information regarding the project contribution agreement, including an effective start date of October 25, 2022. Only expenditures signed on or after this date are eligible for reimbursement, with the exception of Climate Lens Assessments.

On January 9, 2023, the Standing Policy Committee on Property and Development approved the acquisition of the 4-acre property required for the project located at 100 Oak Point Highway.

On June 1, 2023, the Standing Policy Committee on Property and Development approved a report for the expropriation of the 10-acre property required for the project; lots 52, 56 and 57 Plan 24342 on the south side of Selkirk Avenue, west of Oak Point Highway.

On September 29, 2023, Council confirmed the expropriation of the 10-acre property required for the project; lots 52, 56 and 57 Plan 24342 on the south side of Selkirk Avenue, west of Oak Point Highway.

On November 9, 2023, the Standing Policy Committee on Public Works approved a report for the award of contract for Professional Consulting Services for Detailed Design, Tender for Construction and Contract Administration of the North Garage Replacement to AECOM Canada Ltd.

The Contribution Agreement under the Investing in Canada Infrastructure Program was signed by the City and the Province on March 19, 2024.

On September 12, 2024, the Public Service presented an administrative report to Standing Policy Committee on Public Works recommending deferral of scope elements to bring the estimated budget shortfall to $80 million and plan to deliver deferred amenities in future phases.

On September 26, 2024, Council approved the Standing Policy Committee on Public Works recommendation to reduce the scope of the current project to match the existing approved budget of $200.066 million.

On February 10, 2025, the Purchasing Division awarded a contract to Shurwood Forest, in the amount of $48,536.00 for site tree removal and mowing.

On May 2, 2025, the Chief Financial Officer approved the non-award of the tender for Long Lead Electrical Equipment due to the fact that all three bidders presented non-responsive bids. The required items have been incorporated into the facility construction contract.

On July 17, 2025, Council approved the award of contract PCL Constructors Canada Inc. for the Construction of the North Garage Replacement, at an estimated cost of $166,642,237.94 (MRST included, GST extra). PCL Construction was subsequently awarded the contract for construction of the North Garage Replacement on July 18, 2025. To ensure that the project remains within the approved budget, items such as fit and finishes, asphalting the parking lot, site fencing, a second wash rack, and bus storage space have been deferred from the initial construction.