Minutes – Executive Policy Committee – April 16, 2019

REPORTS

Item No. 6 Amendment of Waverly Underpass Project (River Heights-Fort Garry Ward)

EXECUTIVE POLICY COMMITTEE RECOMMENDATION:

The Executive Policy Committee recommended to Council:

1. That the Winnipeg Public Service be authorized to amend the necessary Waverley Underpass Project agreements with the Province of Manitoba and the Government of Canada to recognize the current Estimate at Completion as $97.923 million.

2. That the Proper Officers of the City be authorized to do all things necessary to implement the intent of the foregoing.

Minutes – Executive Policy Committee – April 16, 2019

DECISION MAKING HISTORY:

Moved by Councillor Gillingham,

That Rule 10(3) of The Procedure By-law No. 50/2007 be suspended in order that the following item, which was received less than four business days preceding the committee meeting, be considered by Committee.

Carried

Moved by Councillor Gillingham,

WHEREAS the City of Winnipeg is managing the Waverley Street at CN Mainline Project (the "Waverley Underpass Project") which was originally forecasted to cost $156.282 million.

AND WHEREAS since the November 9, 2017 Standing Policy Committee on Finance (for the period ending July 31, 2017), the Waverley Underpass Project was forecasted to be $34.943 million under budget due to favourable pricing and the mitigation of risk factors.

AND WHEREAS at the April 11, 2019 Standing Policy Committee on Finance (for the period ending December 31, 2018), the Waverley Underpass Project was forecasted to be $58.359 million under budget, the financial surplus being attributed in large part to risk factors not materializing and efficient project management.

AND WHEREAS the major risk factors have been substantially resolved and the three government partners of Winnipeg, Manitoba, and Canada all have significant funding allocated to the Waverley Underpass Project that has been forecasted to be in surplus since July 31, 2017.

AND WHEREAS all three governments would benefit from freeing up these significant funds and allocating them to other projects for the betterment of taxpayers.

AND WHEREAS the current Estimate at Completion for this project, including contingency, is $97.923 million.

THEREFORE BE IT RESOLVED that Council authorize the Winnipeg Public Service to amend the necessary Waverley Underpass Project agreements with the Province of Manitoba and the Government of Canada to recognize the current Estimate at Completion as $97.923 million.

Carried